CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work : Maintenance of Burial Ground In Bahubali Nagar In Ward No 16, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** R R Nagar Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri T Chandrashekar Reddy,** Contractor, Bangalore.
Est Cost	:	Rs.48.55 Lakhs
Date of Inspection	:	06.08.2020
Status of Bill	:	1st and Final bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.1(** Bangalore.
	:	(b) **Mr. Hemanth Kumar,** Engineer M/s Civil One Engineers & Consultar Bangalore.

SL No	Description of the Item		Comments / observations
1	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not	:	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete of mix M10 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregtes @ 0.56cum, machine mixed,	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying in position plain cement concrete of mix M20 with cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.459cum, machine mixed,	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding whatever required, tying with binding	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail: civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550

Scanned with CamScanner

SL No	Description of the Item		Comments / observations
5	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications.	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. Complete as per the	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.50 newton per sqmm with cement mortar 1 :4 (quoin, lamb, closer blocks) with solid	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials,	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing and finishing external walls in two coats with waterproof cement paint with primer of approved brand and shade to give an even shade after thoroughly brooming the surface to	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Scanned with CamScanner